## **BAAO WATER DISTRICT**

## Baao, Camarines Sur CONSOLIDATED ANNUAL REPORT ON GOVERNMENT PROJECTS For the Fiscal year 2014

Project	Location	Date Started	Target Date of Completion	Project Status	Date Complete	Project Cost		Beneficiaries
						Estimated	Actual	ochemical les
100 meters lateral line extension going to Editha Bayrante et. al	Salvacion, Baao, Camarines Sur	Jan 3-2014	Jan 9-2014	100%	Jan 9-2014	12,100.00	12,100.00	15 Household connections
50 meters distribution line re- alignment going to Theresa Ibasco et. al	San Juan, Baao, Camarines Sur	Jan 11-2014	Jan 15-2014	100%	Jan 15-2014	6,500.00	6,500.00	15 Household connections
100meters re-alignment of distribution line going to Shirlery Amparado et. al	Sta. Elena, Baras, Nabua, Camarines Sur	Jan 24-2014	Jan 28-2014	100%	Jan 28-2014	10,500.00	10,500.00	15 Household connections
50 meters re-alignment of distribution line going to Renante Benosa et. al	San Juan, Baao, Camarines Sur	Feb 7-2014	Feb 11-2014	100%	Feb 11-2014	6,500.00	6,500.00	15 Household connections
200 meters re alignment of distribution line going to Emelito Bongyad et. al	La Madella, Baao, Camarines Sur	Feb 21-2014	Feb 27-2014	100%	Feb 27-2014	20,400.00	20,400.00	15 Household connections
200 meters distribution line going to Jane Garcia et. al	NIA Road San Nicolas, Baao, Camarines Sur	April 1-2014	April 8-2014	100%	April 8-2014	21,500.00	21,500.00	15 Household connections
50 meter distribution line going to David Breboneria et. al	Sta. Teresita, Baao, Camarines Sur	April 21-2014	April 24-2014	100%	April 21-2014	7,800.00	7,800.00	15 Household connections
Repair of San Juan Pumping station	San Juan, Baao, Camarines Sur	June 2014	Oct.2014	100%	Oct. 2014	490,500.00	485,984.70	Upgrading of water supply at upland household connections
Construction of Platform for transformer	San Vicente, Baao, Camarines Sur	June 2014	Oct.2014	100%	Oct. 2014	72,450.00	72,225.00	Upgrading of water supply at upland household connections
Earthworks backfilling	San Vicente, Baao, Camarines Sur	July 2014	Oct. 2014	100%	Oct. 2014	120,700.00	119,705.50	Upgrading of water supply at upland household connections
Construction of perimeter fence	San Vicente, Baao, Camarines Sur	July 2014	Oct. 2014	100%	Oct. 2014	192,300.00	191,128.90	Upgrading of water supply at upland household connections
Construction of engine room & control room	San Vicente, Baao, Camarines Sur	July 2014	Oct. 2014	100%	Oct. 2014	209,900.00	208,086.20	Upgrading of water supply at upland household connections
Construction of Pumphouse	San Vicente, Baao, Camarines Sur	July 2014	Oct. 2014	100%	Oct. 2014	212,400.00	210,634.00	Upgrading of water supply at upland household connections
150 meters distribution line going to Doming Cabaltera et. al	Sagrada, Baao, Camarines Sur	June 2-2014	June 6-2014	100%	June 6-2014	15,600.00	15,600.00	15 Household connections

## **BAAO WATER DISTRICT**

## Baao, Camarines Sur CONSOLIDATED ANNUAL REPORT ON GOVERNMENT PROJECTS For the Fiscal year 2014

Project	Location	Date Started	Target Date of	Project Status	Date	Project Cost		Beneficiaries
	ď		Completion		Complete	Estimated	Actual	Deficitionalies
200 Meters Distribution Line Going to Matia Visitacion et. al	Agdangan, Baao, Camarines Sur	June 7-2014	June 14-2014	100%	June 14-2014	21,400.00	21,400,00	15 Household connections
50 meters drilling project	San Vicente, Baao, Camarines Sur	March 8-2014	June 2014	100%	June 20-2014	1,124,275.49	1,118,079.40	Upgrading of water supply at upland household connections
71 meters drilling project	Sagrada, Baao, Camarines Sur	Aug 16-2014	Jan 2015	75%	-	1, 250,763.00	948,476.50	Upgrading of water supply at upland household connections
7.0 km pipe laying project	Fabrica, Bula, Camarines Sur	Oct 16-2014	Feb 2015	25%	-	2,000,000.00	419,629.25	People living in barangay Fabrica, Bula, Cam. Sur
200 meters lateral line going to Alfedo Bogtong et. al	Buluang, Baao, Camarines Sur	Nov 16-2014	Nov 17-2014	100%	Nov 19-2014	24,000.00	24,000.00	15 Household connections

Prepared by:

JES B SANGCAP JR.

Senior Water/ Sewerage Maintenance Man A

**Certified Correct:** 

General Manager