

BAAO WATER DISTRICT
Baao, Camarines Sur
CONSOLIDATED ANNUAL REPORT ON GOVERNMENT PROJECTS
For the Fiscal year 2016


Project	Location	Date Started	Target Date of Completion	Project Status	Date Complete	Project Cost		Beneficiaries
						Estimated	Actual	
Realignment of Lateral Line Distribution Line going to Nilo Enrique et al.	San Isidro, Baao, Camarines Sur	Feb 5- 2016	Feb 15-2016	100%	Feb 11-2016	310,500.00	50,050.00	15 Household connections
Realignment of GI Pipe 4 Ø & 6 Ø @ Bridge Crossing, San Nicolas	San Nicolas, Baao, Camarines Sur	Feb 5-2016	Feb 15-2016	100%	Feb 11-2016	190,500.00	50,050.00	15 Household connections
Steel Decking	Baao Water District Building	Nov 13-2015	Dec 15-2015	100%	Dec 10-2015	358,400.00	113,819.43	15 Household connections
Transmission line at NIA Road (Buluang to Salvacion)	NIA Road Buluang to Salvacion	Nov 6-2015	Dec 31-2015	100%	Dec 29-2015	1,156,680.27	1,113,136.30	15 Household connections
Rewiring of Panel control @ Sagrada P.S., San Vicente P. S. San Juan and Buluang P.S.	Sagrada, San Vicente, San Juan and Buluang, Baao, C.S.	Feb 27-2016	Mar 2-2016	100%	Mar 2-2016	35,370.00	35,370.00	Upgrading of water supply at upland household connections
7.0 Km Pipe laying Project (@ Fabrica, Tipolo & Okyab, Bula, Cam. Sur)	Fabrica / Tipolo / Okyab, Bula, Camarines Sur	Oct 16- 2014	2015	100%	Apr 15- 2016	2,000,000.00	1,000,783.57	Upgrading of water supply at upland household connections
240 meters Pipe Laying Project at Agdangan High school.	Agdangan Baao Camarines Sur	Jul 18-2016	2016	100%	7/21/2016	65,300.00	13,200.00	Upgrading of water supply at upland household connections
500meters lateral line extension going to marivic Manaog et al okyab , fabrica .	okyab,fabrica, bula, Camarins sur .	jul 29-2016	27days	100%	8/4/2016	45,415.00	15,000.00	Upgrading of water supply at upland household connections
300 meters Lateral line Going to Julianes Judith et al and Rosario Bagacinaet @ okyab, Fabrica.	okyab,fabrica, bula, Camarins sur .	Aug 5-2016	7days	100%	8/11/2016	30,100.00	9,000.00	Upgrading of water supply at upland household connections
350 meters service connetion going to orophil II @ la medalla.	Lamedalla, Baao, Camarines Sur	Aug 26-2016	7days	100%	9/1/2016	35,000.00	10,500.00	Upgrading of water supply at upland household connections
200 meters lateral line going to Augusto Cabrera et al	Buluang Baao, Camarines Sur	Sep 2-2016	7days	100%	9/8/2016	22,100.00	22,100.00	Upgrading of water supply at upland household connections
200 meters lateral line extention going to Dominga Menes et al	San. Teresita Baao, Camarines Sur	Sep 9-2016	7days	100%	9/15/2016	22,100.00	22,100.00	Upgrading of water supply at upland household connections
150 meters lateral line Extention going to Hermitania Britanico et al and Atty. N.Vadiola et al	San Juan Baao, Camarines Sur	Sep 16-2016	7days	100%	9/22/2016	18,500.00	18,500.00	Upgrading of water supply at upland household connections

BAAO WATER DISTRICT
 Baao, Camarines Sur
 CONSOLIDATED ANNUAL REPORT ON GOVERNMENT PROJECTS
 For the Fiscal year 2016

Project	Location	Date Started	Target Date of Completion	Project Status	Date Complete	Project Cost		Beneficiaries
						Estimated	Actual	
200 meters lateral line extention going to Ramon Bigay	Sta. Elena Bula, Camarines Sur	sep-23-2016	7days	100%	9/29/2016	22,100.00	22,100.00	15 Household connections
800 meters lateral line extention going to Edbirto Curayivo we al	Lanipga,picuria, Bula Camarines Sur	9/30/2016	7days	100%	oct-6-2016	72,500.00	72,500.00	15 Household connections
150 meter lateral line ext.going to Ramon Barcelona et al	Sta.Elena Bula	10/7/2016	7days	100%	10/13/2016	18,500.00	18,500.00	15 Household connections
150 meter lateral line going to Rasa sona and Henry Dipaculang	San Vicente Baao, Camarines Sur	10/14/2016	7days	100%	10/20/2016	20,400.00	20,400.00	15 Household connections
making and Fabrigation of 2 unit's Top Down side car and 1 unit side car	San Vicente,pamping sta.	10/21/2026	Nov.30-2016	100%	Nov.24-2016	146,000.00	146,000.00	Additional service vehicle
100 meters lateral line beside PNR RML ways @ the back of fopmer Agdangan PNR station	Agdangan Baao Camarines Sur	10/21/2016	7days	100%	10/27/2016	14,500.00	14,500.00	15 Household connections
RE-alignment of C.I pipe 3' @ San roque/sanfrancisco bridge crossing near san roque barway chapel	san roque /sa francisco Baao Camarines Sur	12/16/2016	7days	100%	12/22/2016	98,616.00	98,616.00	15 Household connections

Certified Correct:

Prepared by:


JYRAMELA B. ZOILO
 Accounting Processor B


VICENTE VIC B. ROBOSA
 General Manager